ENGIE

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

 Ser No. 29616

GAS safe REGISTER

12770

Enter Company Registration Number

Engineer [redacted]

Gas Safe Card N[redacted]

Engie Office Address
14 Endcliffe Av
Sheffield
S10 3GA

Contract Number UOS
Customer Name Engie
Site Address Hawden Flats
Sheffield
Postcode S10
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/~~NO~~

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	Yes	Service	Plant room	System Boiler	Veissmen, Gokw	7373010	Veissmen	of
2	Yes	Service	Subterranean	System Boiler	Veissmen, Gokw	7373010	Veissmen	of
3	Yes	Service	Front of Building.	System Boiler	Veissmen, Gokw	7373010	Veissmen	of
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	Yes
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	Yes	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	Yes
Is the meter installation correct (Yes/No)	Yes	Is gas pipework electrically bonded (Yes/No)	Yes
Gas Installation pipework adequately supported (Yes/No)	Yes	Are adequate emergency isolation valves fitted (Yes/No)	Yes
Gas Installation pipework sleeved and sealed as appropriate (Yes/No)	Yes	Are emergency valve handles in place and labelled (Yes/No)	Yes
Is gas pipework colour coded or identified (Yes/No/NA)	Yes	Do valves fail to the correct position (Yes/No)	Yes
Is flue system installed in accordance with standards (Yes/No)	Yes	Area clear of combustible materials (Yes/No)	Yes

Ventilation			
Low level free area cm² or ventilation flow rate inlet m³/h		Actual 3200	Required (Calculated) 3120
High level free area cm² or ventilation flow rate extract m³/h		Actual 2100	Required (Calculated) 2080
All ventilation grills clear and unobstructed (Yes/No)	Yes	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	Yes	Yes	Yes	
Spillage test satisfactory (Yes/No/NA)	Yes	Yes	Yes	
Air/Gas switch operating correctly (Yes/No/NA)	Yes	Yes	Yes	
Flame proving devices operating correctly (Yes/No/NA)	Yes	Yes	Yes	
Burner lock out time (seconds)	90	90	90	
Temperature and limit thermostats operating correctly (Yes/No)	Yes	Yes	Yes	
Heat net input rating data (kW)	61kw	58kw	60kw	

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Gas burner pressure (mbar) or heat input kW/h required				
Gas burner pressure (mbar) or heat input kW/h measured				
Gas rating measured (kW/h / NA)				
Air/gas ratio control setting (%/NA)				
Net flue gas temperature (gross less ambient) (°C)	36	25	46	
Oxygen (O_2 %)	6.0	5.6	6.1	
Carbon Monoxide (CO)(ppm)	52	81	71	

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Carbon Dioxide (CO_2) (%)	8.5	8.7	8.5	
Excess Air (%)	40	36	40	
CO/CO_2 Ratio	.0006	.0009	.0008	
Gross Efficiency (%)	98	98	97	
CO flue dilution (ppm)	NA	NA	NA	
Standing pressure (mbar)	24	24	24	
Working pressure (mbar)	21	21	21	
Is appliance safe for use (Yes/No)	Yes	Yes	Yes	
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
Test Instrument	Anlen			
Test Instrument serial number	VS00			

Worksheet No (if used)	
Checked by (office use)	Yes
Entered on database	NA

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	30/3/2020
Signature	[redacted]

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer